



# **LAND BORDER PROJECTS**

## **Updates for EBTC 2018**

Ralph Scalise  
U.S. General Services Administration  
Office of Design and Construction  
September 12, 2018



# Overview

## **Projects in Construction**

- Derby Line, VT**
- Alexandria Bay, NY**

## **Project in Design**

- Madawaska, ME**

## **Projects in planning**

- Highgate Springs, VT**
- 10 other locations**



# Derby Line Interstate 91

## Construction Milestones

### Actual

Contract Awarded to DEW: April 2016

Construction Mobilization: September 2016

Inspection Lanes 3, 4, 5 Go Live: August 2017

Cargo Building Completed: December 2017

### Planned

Administration Building Completion: November 2018





# Alexandria Bay

## Construction Milestones

### Actual

Phase 1 (Commercial Building) contract awarded to Northland/Cianbro: June 2017

Construction Mobilization: September 2017

Phase 2 (Administration Building) contract awarded to Northland/Cianbro: June 2018

### Planned

Completion of Phase 1: January 2020

Completion of Phase 2: Fall 2022





# Madawaska

## Planning Milestones

### Actual

- Public information meetings held June 2017 and January 2018
- Maine DOT/NBDTI Feasibility Study completed April 2018
- GSA awards pre-design for LPOE April 2018

### Planned

- GSA Feasibility Study completion: October 2018
- GSA Design/Build award: July 2019
- Bridge and LPOE replacement: December 2022





# Highgate Springs

## Planning Milestones

### Actual

- A series of viable alternatives workshops since 2017 narrowed down possible alternatives from 8 to 3
- A preferred alternative was selected May of 2018

### Planned

- Feasibility Study Completion: October 2018
- Capital Project Submission: Spring 2019 in support of funding in 2021



AUTOS ↗  
↖ BUSES  
VOITURES ↗

NEW BRUNSWICK TRANSPORTATION CENTER, NJ



WASHOET

MILL

ALTERNATE:  
- APPROX. SPECTACULAR VIEW  
- FUTURE RANGE

IMPROVED LOT

SERVICES & EMPLOYEE PARKING

OVERLOOK, ACCESS CONTROL

ALTERNATE:  
- APPROX. SITE FOR EXPANSION  
- FUTURE RANGE  
- APPROX. SPECTACULAR VIEW

TRUCK TRUCK

FUTURE LAND EXPANSION

VISUAL CONTROL

VISUAL CONTROL

SOUTH SIDE OF VOLUME CHANGING PROPERTY

EXPANDED PARKING

BY THE SCULPTURE

POINT PARKING

ACT. ROUTE FOR BUSES RETURNING FROM MILL TO COMMERCIAL YARD

OUTBOUND

INBOUND

I-84 TO CANADA

BUS

BUS

POV

7 LANES

LANDSCAPE BUFFER

OUTBOUND SECONDARY

U.S.A. - CANADA

ALTERNATE HIGHWAY CONFIGURATION IF CANADA COORDINATES DEVELOPMENT

ENTRANCE PLAZA

BUS

# Other Studies

## Task 1

Ferry Point, ME

Coburn Gore, ME

Alburg Springs, VT

## Task 2

Estcourt, ME

Lubec, ME

Fort Fairfield, ME

Limestone, ME

Norton, VT

Richford, VT

Beebe Plain, VT





RICHFORD, VERMONT  
UNITED STATES BORDER INSPECTION STATION





# Questions?

Thank You!

[ralph.scalise@gsa.gov](mailto:ralph.scalise@gsa.gov)

303-319-9887